

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	S	S	M	T	W	T	F	S
1			Ocean Trals V	240 days	Mon 4/28/25	Tue 12/23/25									
2			Mobilize and Build Scaffold	20 days	Mon 4/28/25	Sat 5/17/25									
3			Phases	220 days	Sun 5/18/25	Tue 12/23/25									
4			East Elevation	80 days	Sun 5/18/25	Tue 8/5/25									
5			Pre-Condition	5 days	Sun 5/18/25	Thu 5/22/25	2								
6			Protection	5 days	Fri 5/23/25	Tue 5/27/25	5								
7			Engineer Inspections	5 days	Wed 5/28/25	Sun 6/1/25	6								
8			Repairs and Waterproofing	55 days	Mon 6/2/25	Sat 7/26/25	7								
9			Paint walls and floors	5 days	Sun 7/27/25	Thu 7/31/25	8								
10			Punch Out & Demob	5 days	Fri 8/1/25	Tue 8/5/25	9								
11			South and Partial West Elevation	70 days	Wed 8/6/25	Tue 10/14/25									
12			Pre-Condition	5 days	Wed 8/6/25	Sun 8/10/25	10								
13			Protection	5 days	Mon 8/11/25	Fri 8/15/25	12								
14			Engineer Inspections	5 days	Sat 8/16/25	Wed 8/20/25	13								
15			Repairs and Waterproofing	45 days	Thu 8/21/25	Sat 10/4/25	14								
16			Paint walls and floors	5 days	Sun 10/5/25	Thu 10/9/25	15								
17			Punch Out & Demob	5 days	Fri 10/10/25	Tue 10/14/25	16								
18			Partial West and North Elevation	70 days	Wed 10/15/25	Tue 12/23/25									
19			Pre-Condition	5 days	Wed 10/15/25	Sun 10/19/25	17								
20			Protection	5 days	Mon 10/20/25	Fri 10/24/25	19								
21			Engineer Inspections	5 days	Sat 10/25/25	Wed 10/29/25	20								
22			Repairs and Waterproofing	45 days	Thu 10/30/25	Sat 12/13/25	21								
23			Paint walls and floors	5 days	Sun 12/14/25	Thu 12/18/25	22								

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	S	S	M	T	W	T	F	S
24			Punch Out & Demob	5 days	Fri 12/19/25	Tue 12/23/25	23								
Project: Ocean House North Sc Date: Fri 3/21/25			Task		Inactive Summary		External Tasks								
			Split		Manual Task		External Milestone								
			Milestone		Duration-only		Deadline								
			Summary		Manual Summary Rollup		Progress								
			Project Summary		Manual Summary		Manual Progress								
			Inactive Task		Start-only										
			Inactive Milestone		Finish-only										